

EVO™ SERIES CONSOLE

Site Information

Site Name:	Site Phone:
Site Address:	

Pre-Installation

	YES	N/A	DATE COMPLETED
Completed site survey	[]	[]	
Completed FFS PRO® University Training	[]	[]	Certification #:
Arranged remote monitoring/update.	[]	[]	
Verified post order parts list	[]	[]	

Hardware & Wiring

Console Mounting

	YES	N/A	DATE COMPLETED
Proper console mounting clearance	[]	[]	
Proper console mounting height	[]	[]	

Non-Intrinsically Safe Wiring

	YES	N/A	DATE COMPLETED
System Power	[]	[]	
Grounds	[]	[]	
Relays	[]	[]	
ACInputs	[]	[]	
I/O Module	[]	[]	

Intrinsically Safe Wiring

	YES	N/A	DATE COMPLETED
Probes	[]	[]	
Sensors	[]	[]	
SCM Vacuum Sensors	[]	[]	
LSU500 Transducers	[]	[]	
MSH RS485 wiring	[]	[]	

Probe Installation

	YES	N/A	DATE COMPLETED
Proper suspension/bottom mount	[]	[]	
Proper splice connections	[]	[]	
Proper float installation	[]	[]	

Line Leak Hardware Installation

	YES	N/A	DATE COMPLETED
Pipe thread sealing compound used for connections	[]	[]	
Proper STP check valve	[]	[]	

SCM Hardware Installation

YES N/A DATE COMPLETED

Syphon Check Valve	[]	[]	
Tubing to containments	[]	[]	
SCCM modules installed	[]	[]	

Communication Wiring

YES N/A DATE COMPLETED

Proper ethernet connection	[]	[]	
Proper serial connection	[]	[]	
Proper DOM connection	[]	[]	
Proper TPI connections	[]	[]	
Verify misc. connections	[]	[]	

Configuration | Setup | Startup

System Configuration

YES N/A DATE COMPLETED

Set system time/time zone	[]	[]	
Verify IP and port settings	[]	[]	
Verify DNS server address	[]	[]	
Change/verify passwords	[]	[]	
Verify communication port settings	[]	[]	

Setup

YES N/A DATE COMPLETED

Check each section of the setup	[]	[]	
Verify notifications and logic conditions	[]	[]	
Verify One-Touch buttons	[]	[]	

Startup

YES N/A DATE COMPLETED

TPI controllers	[]	[]	
DIM query completed	[]	[]	
Lines learned	[]	[]	
Proper purging	[]	[]	
5-minute drill passed for all lines	[]	[]	
All lines learned <i>with no errors</i>	[]	[]	
Containments learned	[]	[]	
All containments learned <i>with no errors</i>	[]	[]	
Containment tightness test	[]	[]	

Testing

Sensors

YES N/A DATE COMPLETED

Each sensor tested for proper operation	[]	[]	
Brine level centered for HIS sensors	[]	[]	

FMS	YES	N/A	DATE COMPLETED
Probes read tank levels correctly	[]	[]	
Product and water offsets programmed	[]	[]	
Run short reconciliation period – confirm sales totals with POS sales information	[]	[]	

Line Leak Detection	YES	N/A	DATE COMPLETED
Lines <i>failed</i> gross test with installed leak generator	[]	[]	
STP shutdown upon gross line test failure	[]	[]	

SCM	YES	N/A	DATE COMPLETED
Containments hold vacuum at 6 Hg	[]	[]	
STP shutdown on containment	[]	[]	

Reviewed by (signature):

Installing Contractor Name:

L3 Installing Contractor Name:
